

ANDHRA PRADESH POWER GENERATION CORPORATION LIMITE

ABSTRACT

-----  
**VTPS – Stage I – Improvement works for survey and construction management of Railway Siding – Provision of two in-motion bridges and additional approach track from Kondapalli Railway Station to the VTPS siding at VTPS – Revised administrative Approval – Orders – Issued.**  
-----

G.O.O.No. 392 / CE/Civil/Thermal/2007

Date: 27- 11- 2007.

Read the following:

- 1) G.O.O. No. 74/ED/ Civil/04, Dt.19.05.2004
- 2) LOI No. CC-4372/ CC 431/VTPS/ Stage IV/ F.R. Siding/ D.No.280/04, Dt. 25.05. 2004
- 3) Lr. No. CE/O&M/VTPS/F.No.114/T.12/D.No. 413/2007, Dt.09.03.2007
- 4) Lr. No. SE/C/O&M/VTPS/T.1/F. In-Motion bridge/D.No. 91/07, Dt: 17-04 -07.
- 5) Lr.No.RITES/SC/APGENCO/VTPS/2007-08, Dt. 02-07-2007.
- 6) Lr.No.RITES/SC/APGENCO/VTPS/2007-08/154, Dt. 25-07-2007.
- 7) Minutes of 3<sup>rd</sup> SPC meeting for the year 2007-08 held on 14.11.2007 communicated by Company Secretary on 23- 11- 07

\*\* # \*\*

**ORDER:**

1. The Chief Engineer/O&M/VTPS in the reference 3<sup>rd</sup> cited has submitted the proposals for revised estimate for the subject work for an amount of Rs. 3,17,41,439=25 against the approved amount vide reference 1<sup>st</sup> cited of Rs.2,10,27,945=37. Also approval to continue the Phase I works through M/s. RITES Limited, Secunderabad for revised amount of Rs. 1,19,38,542=00 against the approved amount in reference 1<sup>st</sup> cited of Rs.1,29,99,368=79 along with the justification for revised estimate and Comparative statement.
2. M/s. RITES Limited, Secunderabad in the reference letters 5<sup>th</sup> & 6<sup>th</sup> cited has furnished the details for revised estimate and explained the reasons for increased quantities and rates which leads to revised estimate, along with detailed comparative statement.
3. The Chief Engineer/Civil/Thermal/APGENCO, Vidyut Soudha, Hyderabad has placed note before the SPC on the above proposal for consideration to accord administrative approval for Revised estimate for Phase I works at gross amount of Rs. 3,17,41,439=25 against approved amount of Rs. 2,10,27,945=37 and also approval to continuing the Phase I works through M/s RITES Ltd., Secunderabad for revised amount of Rs, 1,91,38,542=00 excluding procurement of rails as against original approved amount of Rs. 1,29,99,368=79.

Contd.....2

::2::

4. The above proposals were discussed in the 3<sup>rd</sup> SPC meeting held on 14.11.2007 and accorded approval for the following.

- i) Revised administrative approval for gross amount of Rs. 3,17,41,439=25 (Rupees Three Crores, Seventeen Lakhs, Forty One Thousand, Four Hundred, Thirty Nine and paise twenty five only) for Phase I works and approval to continuing the phase I works through M/s RITES limited, Secunderbad for revised amount of Rs. 1,91,38,542=00 (Rupees One Crore, Ninety one Lakhs, thirty eight Thousand, five Hundred, forty Two Only) excluding cost of procurement of rails.
- ii) To execute the civil works in future without awarding to M/s. RITES and works relating to consultancy and approvals if any required from Railways for execution of railway siding works may be awarded to M/s. RITES Limited.

5. This order is issued as per the Minutes of 3<sup>rd</sup> SPC meeting for the year 2007-08 held on 14.11.2007 vide reference 7<sup>th</sup> cited.

6. The Chief Engineer/O&M/VTPS/Ibrahimpattam is authorized to take necessary action as per approval mentioned in para '4' above.

**(BY ORDER AND IN THE NAME OF THE APGENCO)**

**AJAY JAIN  
MANAGING DIRECTOR**

To  
The Chief Engineer/O&M  
VTPS, Ibrahimpattam.

Copy Communicated to the:

1. P.S. to MD/APGENCO, Vidyut Soudha, Hyd. -82.
2. Executive Engineer/Tech to Director/Tech, APGENCO/VS/Hyd-82.
3. ADE/Tech1 to Director/Thermal/APGENCO/VS/Hyd-82.
4. ADE/Tech1 to Director/Hydel/APGENCO/VS/Hyd-82.
5. PO to Director/Commercial/APGENCO/VS/Hyd-82
6. SAO to Director (Finance)/APGENCO/VS/Hyd-82.
7. ADE/Tech1 to Director/Projects/APGENCO/VS/Hyd-82.
8. PO to Director (HR)/ APGENCO/VS/Hyd-82.
9. FA & CCA (Res)/APGENCO/VS/Hyd-82.
10. Superintending Engineer/Civil/O&M/VTPS/Ibrahimpattam – 521 456. It is requested to take necessary action according to the approval.
11. PA to General Manager (Admn)/APGENCO/VS/Hyd-82.
12. Senior Accounts Officer /VTPS/ Ibrahimpattam.

**// TRUE COPY FORWARDED BY ORDER //**

  
**ASST. EXECUTIVE ENGINEER  
CIVIL/ VTPS DESIGNS DIVISION**